BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Widening of Shiva Mandira Temple road from Major Sandeep Unnikrishnan road to Yelahanka Industrial Area in Ward No.03
2	Estimate cost / Amount	Rs.200.00 Lakhs
3	Name of Contractor	Sri.Udayshetty
4	Amount of Contract	Rs.1,89,22,127/-
5	Agreement No	11/2016-17, Dated:08-08-2016
6	No. and date under which the work order has been issued	11/2016-17 Dated:08-08-2016
7	Time limit originally fixed for completion	6 Months
8	Date of application by the contractor for granting extension	5/1/2017
9	Date of receipt of application in the sub-division office	5/1/2017
10	Extension granted if any:	4 Months
	From	Dt:08-02-2017 to 30-05-2017
11	Work carriedout by the contractor during the original period stipulated in contract	40% of the work completed
12	Work carriedout during the period of extension	60%
13	Time now applied for	Dt:08-02-2017 to 30-05-2017
14	Date of recommending time limit applied	Dt:08-02-2017 to 30-05-2017
15	Whether the original application of contractor is enclosed	Yes
16	Balance work remaining to be done.	
17	Probable time required for completion of remaining work	Dt:08-02-2017 to 30-05-2017

18	Cost of work charged establishment charge on the work after the expiry of original period	-
19	Whether the notice as per clause has been issued	Yes
20	Report of Asst Executive Engineer	Before commencement of Asphalting work, BWSSB department have dugged up for sanitary connections to the proposed road of Asphalting. After completion of Sanitary works the proposed asphalting work have taken up so in this regard delay has been occurred.
21	Recommendation of Executive Engineer	

Assistant / ~~Junior~~ Engineer
Project Sub Division, BBMP

Asst Executive Engineer 25/04/17
Project Sub Division, BBMP
"EOT is granted for 112 days without penalty"

Executive Engineer, Project Division 25/4
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP
25/4/17